



Week two of our irrigation project is in the rear view mirror. Holes two through five and most of one and six have been completed. Our staff has continued to work hard to minimize the inconvenience to those that have played during construction. Thank you for your understanding and cooperation when we did have to shorten a couple of holes. There will be no interruptions throughout the weekend.

For the week of August 14th, the tentative schedule is as follows. Monday will be a back nine start but play will not be affected since the contractor will be working to completed hole six and extend the pipe down to hole seven. Monday afternoon and Tuesday morning the crew will be working to cross the driving range. **The range will be closed starting at noon on Monday and is scheduled to be open by early afternoon on Tuesday.** On Tuesday all play will start on hole ten. Wednesday will be a front nine start with the crew working past the clubhouse toward hole nine. Depending on the progress of the crew, hole nine may need to play as a par three for part of the day. Thursday's construction schedule has not been determined and will become more clear as we get through the first couple days of next week.

Staff will continue to send weekly updates through our social media accounts and post information on our website. If you have questions about the project please contact Eagle Valley staff through our general email account eaglevalley@woodburymn.gov. We appreciate your patience and understanding as we work through the project.

EagleValleyGC.com
[Eagle Valley Facebook Page](#)
[Eagle Valley Twitter Account](#)

Thanks,

Eagle Valley Staff